

MBPA Home Performance FIELD DATA COLLECTION FORM

| | | | | | | | | | |
|-------------------------------|--|--|--------|-------|------------------|-----|----------------|--|--|
| Customer Information | | | | | Test Date: _____ | | | | |
| Name | | | | | | | | | |
| Address | | | | | | | | | |
| City | | | | State | | Zip | | | |
| Phone: () | | | Email: | | | | | | |
| Electric Provider | | | | | | | Account Number | | |
| Heating Fuel Provider | | | | | | | Account Number | | |
| Customer Top Concerns: | | | | | | | | | |
| 1. | | | | | | | | | |
| 2. | | | | | | | | | |
| 3. | | | | | | | | | |

Zero CO detector outside (Follow manufactures instructions) **Record outdoor temperature:** _____ F

| | | | | | | | | | | | | | | | | | |
|--------------------------------|--------------------------|-----|--------------------------|----------------|---------------------------|--|--|---|--|--------------------------|---------------|--------------------------|--------|--------------------------|-------------|--------------------------|-------------|
| General Building Data | | | | | Weather Condition: | | | | | | | | | | | | |
| Building Age | | | | # of Occupants | | | | Building Type (check one) <table style="width: 100%; border: none;"> <tr><td style="padding: 2px;"><input type="checkbox"/></td><td style="padding: 2px;">Single Family</td></tr> <tr><td style="padding: 2px;"><input type="checkbox"/></td><td style="padding: 2px;">Duplex</td></tr> <tr><td style="padding: 2px;"><input type="checkbox"/></td><td style="padding: 2px;">Split Level</td></tr> <tr><td style="padding: 2px;"><input type="checkbox"/></td><td style="padding: 2px;">Mobile Home</td></tr> </table> | | <input type="checkbox"/> | Single Family | <input type="checkbox"/> | Duplex | <input type="checkbox"/> | Split Level | <input type="checkbox"/> | Mobile Home |
| <input type="checkbox"/> | Single Family | | | | | | | | | | | | | | | | |
| <input type="checkbox"/> | Duplex | | | | | | | | | | | | | | | | |
| <input type="checkbox"/> | Split Level | | | | | | | | | | | | | | | | |
| <input type="checkbox"/> | Mobile Home | | | | | | | | | | | | | | | | |
| # of Stories | | | | Ceiling Height | | | | | | | | | | | | | |
| Sq. Ft. Conditioned Floor Area | | | | | House Volume | | | | | | | | | | | | |
| Rental Unit: | <input type="checkbox"/> | Yes | <input type="checkbox"/> | No | | | | | | | | | | | | | |
| Landlord Name: | | | | | | | | | | | | | | | | | |
| Landlord Address: | | | | | | | | | | | | | | | | | |

| | |
|------------------|--|
| Foundation Type: | |
| Siding Type: | |

| | | | | | | | | | | | | | |
|---|--|--|--|--|-------|---|-----------------------|--|--|------|--|--------|--|
| Blower Door Test Results & Air Leakage Sites | | | | | | | | | | | | | |
| Pre Blower Door Test | | | | | CFM50 | | Post Blower Door Test | | | | | CFM 50 | |
| Air Changes Per Hour @50 Pa (CFM50*60/Volume) | | | | | | Pre | | | | Post | | | |
| Air Leakage Sites (check all that apply): | | | | | | | | | | | | | |
| <input type="checkbox"/> Chimneys | | | <input type="checkbox"/> Soil Stacks | | | <input type="checkbox"/> Electrical Penetrations | | | | | | | |
| <input type="checkbox"/> Plumbing Penetrations | | | <input type="checkbox"/> Pocket Doors | | | <input type="checkbox"/> Tongue & Groove Ceiling | | | | | | | |
| <input type="checkbox"/> Mechanical Chase | | | <input type="checkbox"/> Void Around Stairwell | | | <input type="checkbox"/> Band Joist | | | | | | | |
| <input type="checkbox"/> Windows | | | <input type="checkbox"/> Sill Plate | | | <input type="checkbox"/> Drop Soffit | | | | | | | |
| <input type="checkbox"/> Porch Ceiling | | | <input type="checkbox"/> Recessed lights _____ # | | | <input type="checkbox"/> Open Partition Wall at Top Plate | | | | | | | |
| <input type="checkbox"/> Other: _____ | | | | | | | | | | | | | |
| <input type="checkbox"/> Other: _____ | | | | | | | | | | | | | |

Insulation Values

| Insulation Area | Sq Ft to Insulate | Pre R-Value | Post R-Value | Insulation Area | Sq Ft to Insulate | Pre R-Value | Post R-Value |
|--------------------|-------------------|-------------|--------------|---------------------|-------------------|-------------|--------------|
| Open Joist Attic | | | | Sidewalls | | | |
| Closed Floor Attic | | | | Int. Foundation | | | |
| Sloped Ceiling | | | | Ext. Foundation | | | |
| Gable End Walls | | | | Floor | | | |
| Knee Wall Attic | | | | Mobile Home Floor | | | |
| Cathedral | | | | Mobile Home Wall | | | |
| Sill Box | | | | Mobile Home Ceiling | | | |
| Other | | | | HUD label: | | | |
| | | | | MN Pre-Fab Seal: | | | |

Equipment verification:

Htg 1: _____ Model #: _____ AFUE: _____ ECM _____
 Htg 2: _____ Model #: _____ AFUE: _____ ECM _____
 A/C 1: _____ Model #: _____ SEER: _____ Tons _____
 Evaporator Coil #: _____ Condenser Coil #: _____
 A/C 2: _____ Model #: _____ SEER: _____ Tons _____
 Evaporator Coil #: _____ Condenser Coil #: _____
 Water Heater: _____ Model #: _____ EF: _____

Heating Equipment (Existing Unit)

Heating thermostat setpoint _____ setback _____ Hours: _____
 Cooling thermostat setpoint _____ setback _____ Hours: _____

Heating System Fuel Type: Natural Gas Propane (LP) Oil Electric Other:
 Existing Heating System Type (check one): Forced Air Boiler (steam) Boiler (water)
 Heat Pump Wall Furnace Room Space Heater Electric Baseboard Other:
 Existing Heating System (check One): Atmospheric Condensing Induced Draft

| | | | |
|--------------------|------------------------|--|--|
| Existing Unit Age: | Existing AFUE: _____ % | Recommend Replacement? <input type="checkbox"/> Yes <input type="checkbox"/> No | Fuel Switch Opportunity? <input type="checkbox"/> Yes <input type="checkbox"/> No |
|--------------------|------------------------|--|--|

*If an un-vented fuel fired room space heater is operable in a conditioned space, work cannot proceed under Home Performance with ENERGY STAR.

Water Heating Equipment (Existing Unit)

Hot Water measured temperature _____ F

Water Heater Fuel Type Natural Gas Propane (LP) Oil Electric Other:
 Water Heater Type (check one): Atmospheric Power Vented Electric Other:

| | | | |
|--------------------|------------------|---|--|
| Existing Unit Age: | Existing Gallons | Recommend Replacement <input type="checkbox"/> Yes <input type="checkbox"/> No | Fuel Switch Opportunity? <input type="checkbox"/> Yes <input type="checkbox"/> No |
|--------------------|------------------|---|--|

Optional Test: Pressure Drop Across A Coil

| | | | |
|------------------------------|--|------------------------------|--|
| Pressure Drop: w.c. or PA | | Pressure Drop: w.c. or PA | |
| Temperature: | | Temperature: | |

Combustion Safety Testing

Test Setup Procedures

Turn combustion appliance to pilot (Preventing operation during set-up)

Record house ambient CO level. _____ ppm

Put house in winter condition. (Including latching or locking windows)

Install hose; CAZ WRT (with respect to) Outside.

Check furnace filter, replace if dirty when possible.

Close all operable vents (Example -- Fireplace damper).

Clean lint filter in dryer.

Combustion Appliance Zone Pressure / (CAZ) Pressures (Pa.)

| | Pre test | Post test |
|--|----------|-----------|
| 1. Baseline test: (Interior doors open, exhaust appliances off) | | |
| 2. Turn on all exhaust appliances in Home | | |
| 3. Turn on furnace air handler | | |
| 4. Close interior doors and as you do so measure the pressure difference between main body and the room you are closing off. (If neg. leave door open, if pos. keep door closed.) | | |
| 5. Close basement door (or door to CAZ) and determine position based on CAZ WRT outside (If the reading becomes more negative – leave door closed. If reading becomes more positive, open door). | | |
| 6. Check CAZ wrt outside, determine if furnace fan contributes to depressurization. | | |
| 7. Record worst case depressurization. | | |

NOTES:

Make observation of any supply or return grills in the CAZ

Inspect integrity and design of venting system

Check for blocked supply or return registers

Remember to check for backdrafting at diverter of water heater when running furnace in combined test.

Recommend a CO detector in all homes when atmospherically vented appliances, gas ranges, or attached garages are present

Backdraft and CO testing results of atmospherically vented appliances

Cycle combustion appliances for 3min. then record, Draft, CO and if any Spillage occurs.

| Appliance | Draft Test | | | | Carbon Monoxide | | | | Spillage Y/N | | | | |
|----------------|------------------|------|---------------|------|------------------|------|---------------|------|------------------|------|---------------|------|--|
| | Stand Alone Test | | Combined Test | | Stand Alone Test | | Combined Test | | Stand Alone Test | | Combined Test | | |
| | Pre | Post | Pre | Post | Pre | Post | Pre | Post | Pre | Post | Pre | Post | |
| Water Heater | | | | | | | | | | | | | |
| Heating System | | | | | | | | | | | | | |
| Other | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

A combined test cycling heating system and water heater must be performed if both are tied together before the masonry chimney. Induced draft furnaces do not have to be tested for draft or CO but must be fired for the combined test.

Combustion Safety Test Action Levels - Carbon Monoxide level is tested before the diverter

There are very specific references in the Mechanical Code as to who can shut down a heating system, unless the local authority has listed an Energy Auditor as someone who can do this, the action is not allowed. Notice of a heating system or Domestic Hot Water problem should be given to the local authority immediately.

| CO test results | And/Or | Draft Test Results | Action |
|-----------------|--------|--------------------|---|
| >0 | And | Fails | Work may not proceed. Arrangements must be made to correct drafting problems. Disclosure form must be signed |
| 0 - 25ppm | And | Passes | System is OK |
| 26 - 99 ppm | And | Passes | Recommend a clean and tune |
| >100 ppm | Or | Fails | Arrangements must be made to correct high CO levels and/or venting problem before work can proceed. Disclosure form must be signed |
| >200ppm | And | Passes | Work may not proceed until the system is serviced and the problem is corrected. Shut off equipment Disclosure form must be signed |

Minimum Acceptable Draft Readings

| Acceptable Draft Test Readings -- Outdoor Temperature: | | | | | | |
|--|------|-------|-------|-------|-------|--------|
| F | <20 | 21-40 | 41-60 | 61-80 | >80 | F |
| pa | -5 | -4 | -3 | -2 | -1 | Pa |
| w.c.i. | -.02 | -.016 | -.012 | -.008 | -.004 | w.c.i. |

| |
|--|
| pa = pascals w.c.i. = inches of water column |
|--|

House depressurization: Record pressure in main body (w.r.t. outside) with a sequential series of mechanical fans operating.

| Type | Baseline | Kit. exhaust | Bath exhaust | Clothes dryer | Air handler | HRV/ERV | Other |
|-------------------|----------|--------------|--------------|---------------|-------------|---------|-------|
| (+/-) Pressure | | | | | | | |

Unable to perform test due to: _____

| House Depressurization Limits (HDL) | | | |
|-------------------------------------|---------------------|-----------------------------------|---|
| Appliance | Chimney Height (ft) | Unlined Chimneys on Exterior Wall | Metal Lined, Insulated or Interior Chimneys |
| Gas Fired Furnace | 13 or less | 5 pa | 5 pa |
| Boiler, DHW Heater | 14 - 20 | 5 pa | 6 pa |
| | 21 + | 5 pa | 7 pa |
| Oil Fired Furnace | 13 or less | 4 pa | 4 pa |
| Boiler, DHW Heater | 14 - 20 | 4 pa | 5 pa |
| | 21 + | 4 pa | 6 pa |
| Fireplace | N/A | 3 pa | 4 pa |

(From: CMCH Chimney Safety Users' Manual (Reference #4 in Appendix A)
Note: Under summertime conditions, actual HDL's may be lower than shown above.

| Location | Tested flow | Ventilation equipment type | Rated flow | Notes |
|----------|-------------|--|------------|-------|
| | | Type: <input type="checkbox"/> Exhaust fan <input type="checkbox"/> ERV/HRV <input type="checkbox"/> Central Ex. | | |
| | | Type: <input type="checkbox"/> Exhaust fan <input type="checkbox"/> ERV/HRV <input type="checkbox"/> Central Ex. | | |
| | | Type: <input type="checkbox"/> Exhaust fan <input type="checkbox"/> ERV/HRV <input type="checkbox"/> Central Ex. | | |
| | | Type: <input type="checkbox"/> Exhaust fan <input type="checkbox"/> ERV/HRV <input type="checkbox"/> Central Ex. | | |
| | | Type: <input type="checkbox"/> Exhaust fan <input type="checkbox"/> ERV/HRV <input type="checkbox"/> Central Ex. | | |
| | | Type: <input type="checkbox"/> Exhaust fan <input type="checkbox"/> ERV/HRV <input type="checkbox"/> Central Ex. | | |

Utility Billing Data:

1. Collect and record measured energy use data and influential variables for the pre-retrofit period. At a minimum, include the following for each month for which energy use data are collected and recorded:
 - a. Monthly average outdoor temperature from the weather station (NOAA) most representative of the actual building site
 - b. Monthly heating degree days (HDD) and cooling degree days (CDD) or cooling degree hours (CDH), as appropriate, from the weather station (NOAA) most representative of the actual building site.